

Wind Farm CASALDUNI

| Inspector | ING. FRANCESCO SPANO' |
|------------------------------|--|
| Attendants to the inspection | ING. RAFFAELE PETRICCIUOLO; ING. ALESSANDRO IERACE |
| Inspection Date | 20.06.22 |

Definitions

| Category of Defect | Description of Category | Results of Inspection |
|--------------------|--|-----------------------|
| Minor Defect | defect to be remedied | 4 findings |
| Major Defect | major defect to be remedied on short term | NO findings |
| Critical defect | safety critical defect, immediate action to be taken | NO findings |
| n.a. | not applicable in this type of turbine | |

Findings

| No. | Category | Description of Defect | Defect cat. |
|-----|--------------|---|-------------|
| M-1 | Safety | No gate, barrier or fence in place to avoid external access to the site works. | Minor |
| M-2 | Land storage | No information notice with details of the Plan was affixed at site. | Minor |
| M-3 | Foundation | A maintenance needs to correct the gradient of the excavation slopes before the restart of activity | Minor |
| M-4 | Platform | Some correction will be necessary to avoid potential sliding or water erosion | Minor |

Site Visit Report Wind Farm CASALDUNI



General Information on wind farm

| 1 | Wind Farm Information | |
|-----|--------------------------|---|
| 1.1 | Wind Farm | PARCO EOLICO CASALDUNI |
| 1.2 | Location | CASALSUNI/PONTELANDOLFO, Benevento, Campania, Italy |
| 1.3 | Status | In construction |
| 1.4 | Commissioned | - |
| 2 | Wind Turbine Information | |
| 2.1 | Manufacturer | Siemens Gamesa Renewable Energy Wind |
| 2.2 | Type / Capacity | G132 / 3.645 MW |
| 2.3 | Wind farm capacity | 34.65 MW |
| 2.4 | Rotor diameter | 132 m |
| 2.5 | Hub height | 114 m |

Inspection

| 3.1 | Access roads | Tared public road in good condition through existing paths (SP 58). | |
|-----|------------------------------|---|-------------|
| | | | OK |
| 3.2 | Roads | Preliminary accesses to the site works, arranged from Civil Work's Subcontractor Corbo, appear in good condition. | |
| | | GOOD TAILS TO THE PROPERTY OF | OK |
| 3.3 | Gate | M-1: No gate, barrier or fence in place to avoid external access to the site | Minar |
| 3.4 | Information and safety signs | works. Along the internal roads safety and information signs were available. | Minor OK |






4 WTG08

4.1 Roads

The actual status of internal roads allows arrival on site of materials, machineries and workers.



OK



5





defect to be remedied major defect to be remedied on short term safety critical defect, immediate action to be taken not applicable in this type of turbine

| 5 | WTG09 | | |
|-----|----------------|--|----|
| 5.1 | Roads | The actual status of internal roads allows arrival on site of materials, machineries and workers. | OK |
| 5.2 | Crane platform | The actual status of platforms allows the storage of steel cages for piles construction and the placement of machineries for pouring concrete. | OK |
| 5.3 | Foundation | The excavation of foundation was complete, ready for the piles perforation. | OK |



5.4 Land storage

M-2:

The land storage from excavation is compliant with the provision of the Reuse Plan (Ref. Doc. 239EEOLIM000CANRE001A). The provisional deposits are identified as per design. No information notice with details of the Plan was affixed at site.



Minor

OK

6 WTG10

6.1 Roads

Only the Roads Clearing and Grubbing was completed.



<mark>Minor Defect</mark> Major Defect Critical Defect

| 6.2 | Crane platform | The platform wasn't yet carried out. | ОК |
|-----|----------------|--|----|
| 6.3 | Foundation | A preliminary excavation of foundation was complete, waiting for the piles perforation starting. | |
| | | | OK |
| 7 | WTG11 | | |
| 7.1 | Roads | Only the Roads Clearing and Grubbing was completed. | ОК |
| | | | |
| 7.2 | Crane platform | The platform wasn't yet carried out. | ОК |
| 7.3 | Foundation | The site works don't yet start | OK |



| 8 | WTG13 | | |
|-----|----------------|--|----|
| 8.1 | Roads | Although preliminary activities of internal roads construction weren't complete, the access to this site is available. | OK |
| 8.2 | Crane platform | The embankements with material from excavation were started. | OK |

Minor Defect Major Defect Critical Defect n.a.

| 8.3 | Foundation | M-3 A preliminary excavation was complete. No working activities are carrying out at this site. A maintenance needs to correct the gradient of the excavation slopes before the restart. | Minor |
|-----|--------------|---|-------|
| 8.4 | Land storage | M-2: The land storage from excavation is compliant with the provision of the Reuse Plan (Ref. Doc. 239EEOLIM000CANRE001A). The provisional deposits are identified as per design. No information notice with details of the Plan was affixed at site. | Minor |



9.1 Roads A preliminary activity of construction road was complete at this site, consisting in removal of topsoil and formation of excavation base by compacted material.

9.2 Crane platform, Foundation

The activity don't started.

Foundation

OK

OK

Minor Defect Major Defect Critical Defect n.a.

10 WTG18 10.1 The sub-base grade of internal road was complete. OK Roads The actual status of platforms allows the storage of steel cages for 10.2 Crane platform piles construction and the placement of machineries for pouring concrete.

Minor Defect Major Defect Critical Defect n.a.



M-4:

Minor

The embankment of the platform appears very high. Some correction will be necessary to avoid potential sliding and water erosion.



10.3

Foundation

The Civil Subcontractor Corbo is carrying out the excavation of foundation. The activity is going to complete with some difficult, caused by the presence of weathered rock,

OK

Minor Defect Major Defect Critical Defect





| 11 | WTG03-04-05 | | |
|------|-----------------------------------|--|----|
| 11.1 | Roads, Platform and Foundation | No construction activity was yet started in this area. | OK |
| | | | |
| | | | |
| | | | |
| | | | |

